Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
12	Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.For Outside Plastering with all lead and lift and directions of the Engineer-In-charge of the work							
		Sqm						
	Front & Back side		2	1	30.60	3.40	208.08	
	Front side							
	End walls		1	2	12.75	3.40	86.70	
	Parapet		1	2	30.60	2.55	156.06	
	Balcony		1	2	3.00	2.55	15.30	
	End walls		1	2	16.15	2.55	82.37	
	Front & Back inside beam		2	1	30.60	0.45	27.54	
	Balcony portion		2	1	5.90	0.45	5.31	
			2	1	2.85	0.45	2.57	
	dummy columns		1	14	1.80	1.20	30.24	
	Staircase headroom		1	2	5.00	3.00	30.00	
			1	2	3.60	3.00	21.60	
						Total Qty	**665.76**	
	Deduct paid Quantity vide 1st & partbill						**665.76**	
	Quantity to be paid						**Nil**	

Contractor

TEJUS CONSULTANTS PMC

Assistant Engineer(Project Division)

Asst Executive Engineer
Project Division

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
	Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame of size 60.85x31.75mm, with 1.2mm thick bottom section weight 0.695kg/m, sides and top sections 1.3mm, thick, weight 0.659 kg/m shutter frame section comprising top and bottom section of size 40mmx18mm, wall thickness 1.25mm, weight 0.417 kg/m shutter side outer 40mmx18mm wall thickness 1.25mm weight 0.417 kg/m shutter side outer 40mmx26.7mm wall thickness 1.1mm weight 0.469 kg/m, shutter interlock section 40mmx26.7mm wall thickness 1.1mm thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc; providing and fixing 5.5mm thick plain glass for shutters fitted with rubber beading all aluminium secitons anodised 12 to 15 microns thick including cutting to reuired length, joints mitred subdividing the frame trimmed and rivetted, in the asembled frame, stiffened with end clips for corners, angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be, with necessay steel screws, raul plugs or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any with all lead and lift and directions of the Engineer-In-charge of the work								
		Sqm							
	Gents toilet & change room Ventilator		1	2	0.45	0.60		0.54	
			1	4	0.90	0.90		3.24	
			1	4	0.60	0.58		1.39	
	Ladies change room		1	3	1.45	0.58		2.52	
			1	2	0.60	0.58		0.70	
			1	1	0.90	0.58		0.52	
	Window - lobby area		1	2	1.50	1.50		4.50	
	Office room & Gents change room		1	2	1.30	1.50		3.90	
	Staircase area		1	1	2.40	1.50		3.60	
						Total Qty		**20.91**	
	Deduct paid Quantity vide 1st & partbill							**20.91**	
	Quantity to be paid							**Nil**	

PMC

Assistant Engineer(Project Division)

Asst Executive Engineer
Project Division

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
29	Providing and fixing 15mm dia C.P angle stop cock with wall flange directions of the Engineer-In-charge of the workdirections of the Engineer-In-charge of the work							
		No						
	Ladies rest room		1	10			10	
	Gents rest room		1	14			14	
						Total Qty	**24**	
	Deduct paid Quantity vide 1st & partbill						**24**	
	Quantity to be paid						**Nil**	
30	WATER SUPPLY WORKS Providing & fixing Chorinated Poly Venyl(CPVC) pipes confirming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this includes jointing of pipes and fittings with one step solvent cement, trenching, refilling and testing of joints complete.(Burried). a. 20mm.dia directions of the Engineer-In-charge of the work							
		Rmt						
	20mm pipe							
	Ladies room		2	2	6.00		24.00	
	shower point		2	1	4.00		8.00	
	washbasin		2	1	4.00		8.00	
	Gents bathroom		2	1	12.00		24.00	
	shower & toilet		2	2	12.00		48.00	
	washbasin		2	1	6.00		12.00	
	urinals		2	1	8.00		16.00	
	shower point		2	1	4.00		8.00	
	outside showers		2	1	25.00		50.00	
						Total Qty	**198.00**	
	Deduct paid Quantity vide 1st & partbill						**198.00**	
	Quantity to be paid						**Nil**	

Contractor

PMC

Assistant Engineer(Project Division)

Asst Executive Engineer
Project Division

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
43	Supply, installtion, testing and commissioning of GUTTER GRATINGS Made in white, U.V. Stabilized PP.Width: 245mm, Height : 35mm directions of the Engineer-In-charge of the work							
		Rmt	1	2	50.00		100.00	
						Total Qty	100.00	
	Deduct paid Quantity vide 1st & partbill						100.00	
	Quantity to be paid						Nil	
44	Providing and laying Flooring using pre polished water cut/gang saw 19mm thick grey granite laid over bed of 20mm thick 1:4 cm and jointed with neat cement slutty mixed with pigment to match shade of granite slabs including laying POP on finished surfaqce and cleaning the surface including the cost of all m,aterials and laboutsd etc. complete as per specifications. with all lead and lift and directions of the Engineer-In-charge of the work							
		Sqm						
	Gents & Ladies toilets steps		2	1	1.85	0.50	1.85	
	Thread		2	2	1.85	0.35	2.59	
	Raiser		2	3	1.85	0.15	1.67	
	Center towards pool		1	1	2.45	0.15	0.37	
	Thread		1	2	2.45	0.35	1.72	
	Raiser		1	3	2.45	0.15	1.10	
	Front side		1	1	2.45	0.15	0.37	
			1	2	2.45	0.35	1.72	
			1	3	2.45	0.15	1.10	
	Building staircase		1	21	1.85	0.30	11.66	
	Landing		1	1	3.40	1.60	5.44	
	Raiser		1	22	1.65	0.15	5.45	
	Office room		1	1	5.50	4.80	26.40	
			1	1	3.95	3.10	12.25	
	skirting		1	2	5.50	0.15	1.65	
			1	1	4.80	0.15	0.72	
			1	1	3.10	0.15	0.47	
			1	2	3.60	0.15	1.08	
	Lobby		1	1	7.75	3.05	23.64	
	skirting		1	2	1.60	0.15	0.48	
			1	2	3.45	0.15	1.04	
	lobby		1	1	5.70	9.80	55.86	

Contractor

TEJUS CONSULTANTS PMC

Assistant Engineer(Project Division)

Asst Executive Engineer
Project Division

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
15	Providing and laying M-15 cement concrete flooring, 60mm thick with metallic concrete hardner topping under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size, and top layer 15mm thick of metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metallic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement and 1 part of metallic floor hardening compound of approved quality by wt), including finishing cost of materials, labour, curing complete as per specifications. with all lead and lift and directions of the Engineer-In-charge of the work							
	flooring	Sqm						
	Balancing tank Bottom		1	1	21.00	7.00		147.00
	Balancing tank Top		1	1	15.00	7.00		105.00
	Building Roof ~~top~~		1	1	30.30	16.10		487.83
		31/5/18	1	1	6.30	2.80		17.64
							Total Qty	**757.47**
	Deduction		1	1	5.45	3.90		21.26
	Pillers		1	12	0.60	0.20		1.44
							Total	**22.70**
							Net Qty	**734.78**
	Deduct paid Quantity vide 1st & partbill							**252.00**
	Quantity to be paid							**482.78**

checked.

E.E. (Project)

Contractor

Assistant Engineer(Project Division) 31/05/18

31/5/18

Asst Executive Engineer
Project Division